

○ Water levels of accumulated water (O.P. stands for the average tide level of Onahama Peil)

| | Unit 1 | | | Unit 2 | | Unit 3 | | Unit 4 | RW Treatment Facilities | |
|------------|-----------------|-----------------|-----------|-----------------|-----------|-----------------|-----------|-----------------|-------------------------|--------------------------------|
| | Basement of R/B | Basement of T/B | Trench | Basement of T/B | Trench | Basement of T/B | Trench | Basement of T/B | Main Building | High Temp Incinerator Building |
| | O.P. (mm) | O.P. (mm) | O.P. (mm) | O.P. (mm) | O.P. (mm) | O.P. (mm) | O.P. (mm) | O.P. (mm) | O.P. (mm) | O.P. (mm) |
| 5/25 7:00 | - | 5,050 | 1,020 | 3,212 | 3,242 | 3,475 | 3,490 | 3,471 | 2,544 | 2,354 |
| 5/26 7:00 | - | 5,050 | <850 | 3,223 | 3,259 | 3,512 | 3,516 | 3,494 | 2,625 | 2,334 |
| 5/27 7:00 | - | 4,920 | <850 | 3,322 | 3,359 | 3,542 | 3,544 | 3,520 | 2,674 | 2,276 |
| 5/28 7:00 | 4,275 | 4,920 | <850 | 3,382 | 3,424 | 3,570 | 3,569 | 3,547 | 2,674 | 2,223 |
| 5/29 7:00 | 4,286 | 4,920 | <850 | 3,420 | 3,458 | 3,598 | 3,597 | 3,574 | 2,674 | 2,175 |
| 5/30 7:00 | 4,484 | 4,920 | <850 | 3,481 | 3,520 | 3,640 | 3,641 | 3,610 | 2,675 | 2,140 |
| 5/31 7:00 | 4,860 | 4,920 | <850 | 3,567 | 3,606 | 3,696 | 3,706 | 3,669 | 2,675 | 2,121 |
| 6/1 7:00 | 4,859 | 4,920 | <850 | 3,627 | 3,668 | 3,720 | 3,735 | 3,698 | 2,676 | 2,127 |
| 6/2 7:00 | 4,780 | 4,920 | <850 | 3,685 | 3,723 | 3,744 | 3,761 | 3,724 | 2,677 | 2,144 |
| 6/3 7:00 | 4,695 | 4,920 | <850 | 3,742 | 3,782 | 3,767 | 3,782 | 3,758 | 2,677 | 2,164 |
| 6/4 7:00 | 4,624 | 4,920 | <850 | 3,730 | 3,768 | 3,789 | 3,803 | 3,772 | 2,678 | 2,184 |
| 6/5 7:00 | 4,569 | 4,920 | <850 | 3,771 | 3,806 | 3,813 | 3,824 | 3,798 | 2,748 | 2,203 |
| 6/6 7:00 | 4,542 | 4,920 | <850 | 3,767 | 3,799 | 3,806 | 3,824 | 3,818 | 2,921 | 2,221 |
| 6/7 7:00 | 4,519 | 4,920 | <850 | 3,764 | 3,792 | 3,786 | 3,810 | 3,795 | 3,104 | 2,237 |
| 6/8 7:00 | 4,503 | 4,920 | <850 | 3,754 | 3,784 | 3,768 | 3,794 | 3,773 | 3,290 | 2,252 |
| 6/9 7:00 | 4,498 | 4,920 | <850 | 3,753 | 3,787 | 3,752 | 3,779 | 3,759 | 3,460 | 2,264 |
| 6/10 7:00 | 4,497 | 4,920 | <850 | 3,739 | 3,770 | 3,782 | 3,794 | 3,769 | 3,640 | 2,277 |
| 6/11 7:00 | 4,493 | 4,920 | <850 | 3,725 | 3,750 | 3,805 | 3,817 | 3,793 | 3,868 | 2,289 |
| 6/12 7:00 | 4,491 | 4,920 | <850 | 3,709 | 3,733 | 3,795 | 3,815 | 3,795 | 4,108 | 2,301 |
| 6/13 7:00 | 4,489 | 4,920 | <850 | 3,694 | 3,714 | 3,810 | 3,824 | 3,798 | 4,298 | 2,314 |
| 6/13 11:00 | 4,491 | 4,920 | <850 | 3,690 | 3,709 | 3,814 | 3,828 | 3,799 | 4,320 | 2,316 |

* The measuring point in the basement of R/B of Unit 1: O.P.-1,230mm, The measuring point in the basement of T/B of Unit 1: O.P.+4,900mm, The measuring points in the basement of T/B of Units 2 to 4: O.P.+1,900mm, The tops of grating at trenches of Units 1 to 3: O.P.+4,000mm, The measuring point in the basement of the Main Building of the RW Treatment Facilities: O.P.-1,300mm, The measuring point in the basement of the High-Temperature Incinerator Building of the RW Treatment Facilities: O.P.-800mm.

* Changed water level gauges (Unit 2 T/B: May 13, Unit 3 T/B: May 10, Unit 4 T/B: May 22), Remote measuring with monitoring camera is conducted for each case.

* Initial water level (before transfer) of the Main Building of the RW Treatment Facilities: about 83mm from floor, O.P. -1,217mm (As of April 19).

* Initial water level (before transfer) of the High Temperature Incinerator Building of the RW Treatment Facilities: about 74mm from floor, O.P. -726mm (As of May 17).

* Seawater in the trenches of Unit 1 for leak checking and flashing of the transfer line to the RW Treatment Facilities. (Apr. 29, May 7, May 10, May 12 and May 17).

* Transferred of the water from the trench of Unit 2 to the basement of the Main Building of the RW Treatment Facilities (Apr. 19~Apr. 29, Apr. 30~May 7, May 7~May 10, May 12~May 25, May 25~May 26, June 4~9, June 4~). Transferred the water from T/B of Unit 3 to the basement of the Main Building of the RW Treatment Facilities (June 11~June 12).

* Transferred of the water from the trench of Unit 3 to the basement of the High Temperature Incinerator Building of the RW Treatment Facilities. (May 17~May 25):

* Transferred the water from the trench of Unit 2 to H/W (June 3~4)

* Transferred from H/W to the first basement level of T/B of Unit 3 (May 8~ May 10), Transferred from H/W to the first basement level of T/B of Unit 2 (May 26~ May 27).

* Transferred the water from the basement level of T/B of Unit 3 to H/W (June 5~9)